

**BRAC Cleanup Team  
OE BCT Meeting Minutes  
October 21, 2003  
BRAC Conf. Room/conference call**

**Final Version**

**Attendees:**

Roman Racca, DTSC  
John Chesnutt, USEPA  
Gail Youngblood, Fort Ord BRAC  
David Eisen, USACE  
Chieko Nguyen, Fort Ord BRAC  
Lyle Shurtleff, Fort Ord BRAC  
Bruce Wilcer, MACTEC  
Evelyn Rideck, Parsons  
Gary Griffith, Parsons

**Agenda Items:**

<b>Item</b>	<b>Action</b>	<b>Comment</b>
Action Items	Update	Update previous month list
Fieldwork Update	Update	
Field Variance Update	Information	
Security Program Update	Information	
Munitions response program terminology	Information	
OE RI/FS Track 1	Discussion	
OE RI/FS Track 2	Discussion	
Track 0 Approval Memorandum East Garrison Area 2	Discussion	
FFA Schedule	Update	

**Action Items List**

- Action items list was reviewed at this meeting and will be updated at the next OE BCT meeting.

**Fieldwork Update**

An update was provided by Lyle Shurtleff on fieldwork activities.

- 2003 fuelbreak maintenance work is completed
- SEA1-4 – total of 363 acres expected to be completed mid-November. Vegetation to be re-cut in the next couple of weeks before QA/QC in 88 acres. After Action Report is in progress.
- OE-15MOCO.2 – subsurface removal of 32 acres is complete and 25% QC is complete also. Expect work to be fully complete around the first week of November
- R43-48 – began subsurface removal on roads and pads in order to access targets that needed to be removed. 25% of 6.3 acres of road areas has been completed. Teams encountering very dense OE/anomaly and various OE types. Continue to work on

vegetation and habitat issues. OE clearance window is 18 months after a burn. Discussed the number of OE teams that might need to be available for the clearance efforts.

- Eucalyptus Fire Area – Shaw began conducting surface OE removal this week. Completion is expected in December of this year.
- Site Security - 3 incidental finds and one trespassing incident occurred during the last quarter.

### **Field work Variance**

3 variances (#14, #15, and #16) have been issued since the last discussion. Variance # PWP-14, concerns with PWP not being reissued, has been signed as agreed upon by BCT previously.

### **Track 1 Update**

DTSC plans to go on site walk of selected areas (62, 63, 69, and 70). Roman Racca has completed review of site information for these sites and said that the site information is adequate. DTSC is still reviewing documentation on sites 5 and 59A.

Site 66 needs further discussion, but DTSC anticipates site information is adequate. An intermediate progress meeting for OE BCT was scheduled for November 7.

### **FFA Schedule**

The September 12 version of Track 1 and Track 2 schedules are okay with the agencies.

**Remaining agenda items will be incorporated into the next OE BCT meeting.**