

SUBJECT: MR BCT Meeting
September 14, 2006 10:00 a.m.
 BRAC Conference Room

Check ()	Name	Organization	Phone	E-mail address
<i>gy</i>	Gail Youngblood	Fort Ord BRAC	831-242-7918	Gail.youngblood@monterey.army.mil
<i>rr</i>	Roman Racca	DTSC	916-255-6407	Racca@dtsc.ca.gov
	Stewart Black	DTSC	916-255-3665	sblack@dtsc.ca.gov
	John Chesnutt	U.S. EPA	415-972-3005	Chesnutt.john@epa.gov
<i>on phone</i>	Claire Trombadore	U.S. EPA	415-972-3518	Trombadore.Claire@epa.gov
<i>DE</i>	David Eisen	COE	831-393-9692	David.Eisen@usace.army.mil
<i>on phone</i>	Bruce Wilcer	Harding ESE	415-884-3168	blwilcer@mactec.com
<i>cn</i>	Chieko Nguyen	Fort Ord BRAC	831-899-7372	Chieko.nguyen@monterey.army.mil
<i>vs</i>	Lyle Shurtleff	Fort Ord BRAC	831-242-7919	Lyle.Shurtleff@monterey.army.mil
<i>DJL</i>	Derek Lieberman	Fort Ord BRAC	831-242-4873	Derek.Lieberman@monterey.army.mil
	Jennifer Payne	COE		Jennifer.J.Payne@usace.army.mil
<i>cel</i>	Christopher Prescott	COE	916-557-7227	Christopher.E.Prescott@usace.army.mil
<i>H</i>	George Siller	COE	916/557-7418	George.L.Siller@usace.army.mil

SUBJECT: MR BCT Meeting
September 14, 2006 10:00 a.m.
 BRAC Conference Room

Check ()	Name	Organization	Phone	E-mail address
	Kris Escarda	DTSC	916-255-3651	kescarda@dtsc.ca.gov
<i>PK</i>	Peter Kelsall	Shaw E&I	831-883-5810	Peter.Kelsall@shawgrp.com
<i>KJS</i>	Kevin Siemann	Shaw E&I	831-883-0103	Kevin.Siemann@shawgrp.com
<i>CSB</i>	Cynthia Burris	USACE	916-557-6745	Cynthia.S.Burris@usace.army.mil
<i>CD</i>	Chris Duymich	POM FED	831-242-7701	chris.duymich@monterey.army.mil
<i>CH</i>	CLINTON HUCKIN	OSAEF		
<i>ET</i>	ED TICKEN	MACTEC	707 793 3582	eticken@metes.com
<i>phone</i>	Guy Romaine	AEC		

MR BCT Meeting
September 14, 2006 10:00 a.m.
BRAC conference room

Item	Action	Comment
Fieldwork Update	Update	
Site Security Program	Update	
MRS-16	Update	
Property Transfer	Update	
Track 2	Update	
Track 3	Update	
Other Planning Issues	Discuss	-DRO -Ranges 43-48 SCAs and "non-completed areas" - investigation in parcel E20c.1
Report Status	Update	
FFA Schedule	Update	
Action Items	Update	

Draft Track 2, Former Fort Ord

Deliverable/Event	Current Deadlines	Deadline Revision Rationale
Track 2		
Draft Final OE Remedial Investigation/Feasibility Study Workplan	5/00	
Comments Due	6/00	
Draft OE Sampling and Analysis Plan	9/01	
Comments Due	10/01	
Draft Final OE Sampling and Analysis Plan	12/01	
Comments Due	1/02	
Draft Track 2 Remedial Investigation/Feasibility Study Report Parker Flats and MRS-13B	2/05	
Comments Due	8/05	
Draft Final Track 2 Remedial Investigation/Feasibility Study Report	12/05	
Comments Due	3/06	
Draft Track 2 Proposed Plan	3/06	
Comments Due	7/06	
Draft Final Track 2 Proposed Plan	9/06 (8/06)	BCT decision to provide additional time for comment resolution
Comments Due	10/06 (9/06)	Reflects change above.
Public Comment Period (begin)	10/06	
Draft Track 2 ROD	12/06	
Comments Due	1/07	
Draft Final Track 2 ROD	2/07	
Comments Due	3/07	
Final Track 2 ROD Signed	5/07	


DRAFT
Track 3 Impact Area, Former Fort Ord

Deliverable/Event	Current Deadlines	Deadline Revision Rationale
Track 3		
Draft Final OE Remedial Investigation/Feasibility Study Workplan	5/00	
Comments Due	6/00	
Final OE Programmatic Work Plan	5/01	
Draft Track 3 Remedial Investigation/Feasibility Study Report	8/06 (7/06)	Additional time required to evaluate additional alternatives
Comments Due	10/06 (9/06)	"
Draft Final Track 3 Remedial Investigation/Feasibility Study Report	11/06 (10/06)	"
Comments Due	12/06 (11/06)	"
Draft Track 3 Proposed Plan	12/06 (10/06)	"
Comments Due	1/07 (11/06)	"
Draft Final Track 3 Proposed Plan	1/07 (12/06)	"
Comments Due	2/07 (1/07)	"
Public Comment Period (begin)	3/07	
Draft Track 3 ROD	4/07	
Comments Due	5/07	
Draft Final Track 3 ROD	6/07	
Comments Due	7/07	
Final Track 3 ROD Signed	8/07	

Track 3 Impact Area Schedule

ID	Task Name	Start	Duration	Finish	Predecessors
1	Track3 Impact Area MR R/FS	Tue 5/28/04	599 days	Fri 1/12/07	
2	Notice to Proceed	Tue 9/28/04	0 days	Tue 9/28/04	
3	Planning Meeting Prep	Tue 5/28/04	133 days	Thu 3/31/05	
4	Planning Meeting	Thu 3/31/05	0 days	Thu 3/31/05	
5	Draft Tech Memo Prep	Fri 4/1/05	46 days	Fri 6/3/05	
6	Deliver Draft Tech Memo	Fri 6/3/05	0 days	Fri 6/3/05	
7	D TM Review	Mon 6/6/05	14 days	Thu 6/23/05	
8	Scoping meeting	Tue 8/30/05	1 day	Tue 8/30/05	
9	PD Track3 Impact Area R/FS Prep	Tue 5/28/04	421 days	Tue 5/9/06	
10	Deliver PD Track3 Impact Area R/FS	Wed 5/10/06	53 days	Fri 7/12/06	
11	PD Track3 Impact Area R/FS Internal Review	Fri 7/12/06	17 days	Mon 8/7/06	
12	D Track3 Impact Area R/FS Prep	Tue 8/8/06	1 day	Tue 8/8/06	
13	Deliver D Track3 Impact Area R/FS	Tue 8/8/06	0 days	Tue 8/8/06	
14	D Track3 Impact Area R/FS Pub/Agency Review	Mon 8/14/06	60 days	Fri 10/13/06	
15	SMART Meeting	Wed 9/6/06	1 day	Wed 9/6/06	
16	DF Track3 Impact Area R/FS Prep	Fri 10/13/06	30 days	Sun 11/12/06	
17	Deliver DF Track3 Impact Area R/FS	Sun 11/12/06	0 days	Sun 11/12/06	
18	DF Track3 Impact Area R/FS Pub/Agency Review	Thu 11/16/06	30 days	Sat 12/16/06	
19	Final Track3 Impact Area R/FS Prep (Option)	Mon 12/18/06	20 days	Fri 1/12/07	
20	Deliver Final Track3 Impact Area R/FS (Option)	Fri 1/12/07	0 days	Fri 1/12/07	
21	Track3 Impact Area Proposed Plan	Mon 10/16/06	120 days	Sun 4/1/07	
22	PD Track3 Impact Area PP	Mon 10/16/06	20 days	Fri 11/10/06	
24	Army/USACE review	Mon 11/13/06	10 days	Fri 11/24/06	
25	D Track3 Impact Area PP	Mon 11/27/06	10 days	Fri 12/8/06	
26	Agency review	Fri 12/8/06	30 days	Sun 1/7/07	
27	DF Track3 Impact Area PP	Mon 1/8/07	10 days	Fri 1/19/07	
28	Agency review	Fri 1/19/07	21 days	Fri 2/9/07	
29	Final Track3 Impact Area PP, production/mailing	Mon 2/12/07	15 days	Fri 3/2/07	
30	Public Comment Period	Fri 3/2/07	30 days	Sun 4/1/07	
31	PP Public Meeting	Mon 3/19/07	1 day	Mon 3/19/07	
32	Track3 Impact Area Record of Decision	Mon 1/22/07	147 days	Tue 8/14/07	
34	PD Track3 Impact Area ROD	Mon 1/22/07	38 days	Wed 3/14/07	
35	Army/USACE review	Wed 3/14/07	20 days	Tue 4/3/07	
36	prep Responsiveness summary	Mon 4/2/07	10 days	Fri 4/13/07	
37	Army review of responsive summary	Mon 4/16/07	5 days	Fri 4/20/07	
38	Produce D Track3 Impact Area ROD	Mon 4/23/07	5 days	Fri 4/27/07	
39	D Track3 Impact Area ROD	Fri 4/27/07	0 days	Fri 4/27/07	
40	Agency review	Fri 4/27/07	30 days	Sun 5/27/07	
41	Prep DF Track3 Impact Area ROD	Mon 5/28/07	15 days	Fri 6/15/07	
42	DF Track3 Impact Area ROD	Fri 6/15/07	0 days	Fri 6/15/07	
43	Agency review	Fri 6/15/07	30 days	Sun 7/15/07	
44	Signature process	Sun 7/15/07	30 days	Tue 8/14/07	

Project: Tracks 091306 D
Date: Thu 9/14/06




Track 2, Former Fort Ord
 DRAFT

Deliverable/Event	Current Deadlines	Deadline Revision Rationale
Track 2 – Del Rey Oaks Munitions Response Area		
Draft Track 2 Remedial Investigation/Feasibility Study Report	7/08 (5/2012)	EPA requested to accelerate schedule.
Comments Due	8/08 (6/2012)	Reflects change above.
Draft Final Track 2 Remedial Investigation/Feasibility Study Report	9/08 (7/2012)	"
Comments Due	10/08 (8/2012)	"
Draft Track 2 Proposed Plan	12/08 (10/2012)	"
Comments Due	1/09 (11/2012)	"
Draft Final Track 2 Proposed Plan	2/09 (12/2012)	"
Comments Due	3/09 (1/2013)	"
Public Comment Period (begin)	4/09 (3/2013)	"
Draft Track 2 ROD	6/09 (4/2013)	"
Comments Due	7/09 (5/2013)	"
Draft Final Track 2 ROD	8/09 (6/2013)	"
Comments Due	9/09 (7/2013)	"
Final Track 2 ROD Signed	12/09 (9/2013)	"

Track 2 Schedule - Del Rey Oaks Group

ID	Task Name	Duration	Start	Finish	Predecessors	'06
1	Track 2 MR RI/FS DRO Group	194 days	Tue 1/15/08	Sun 10/12/08		1
2	PD RI/FS DRO - Produce	80 days	Tue 1/15/08	Mon 5/5/08		
3	PD RI/FS DRO - Internal Review	30 edays	Mon 5/5/08	Wed 6/4/08	2	
4	D RI/FS DRO - Produce	30 edays	Wed 6/4/08	Fri 7/4/08	3	
5	D RI/FS DRO - Issue	0 days	Fri 7/4/08	Fri 7/4/08	4	
6	D RI/FS DRO - Agency Review	30 edays	Thu 7/10/08	Sat 8/9/08	5FS+4 days	
7	DF RI/FS DRO - Produce	30 edays	Sat 8/9/08	Mon 9/8/08	6	
8	DF RI/FS DRO - Issue	0 days	Mon 9/8/08	Mon 9/8/08	7	
9	DF RI/FS DRO - Agency Review	30 edays	Fri 9/12/08	Sun 10/12/08	8FS-4 days	
10	F RI/FS DRO	0 days	Sun 10/12/08	Sun 10/12/08	9	
11						
12	Track 2 Proposed Plan DRO Group	179 days	Mon 9/8/08	Sun 5/17/09		
13	PD PP DRO - Produce	45 edays	Mon 9/8/08	Thu 10/23/08	8	
14	PD PP DRO - Internal Review	30 edays	Thu 10/23/08	Sat 11/22/08	13	
15	D PP DRO - Produce	30 edays	Sat 11/22/08	Mon 12/22/08	14	
16	D PP DRO - Issue	0 days	Mon 12/22/08	Mon 12/22/08	15,10	
17	D PP DRO - Agency Review	30 edays	Mon 12/22/08	Wed 1/21/09	16	
18	DF PP DRO - Produce	30 edays	Wed 1/21/09	Fri 2/20/09	17	
19	DF PP DRO - Issue	0 days	Fri 2/20/09	Fri 2/20/09	18	
20	DF PP DRO - Agency Review	30 edays	Fri 2/20/09	Sun 3/22/09	19	
21	F PP DRO - Produce	14 edays	Sun 3/22/09	Sun 4/5/09	20	
22	F PP DRO - Issue/Copy/Mailing	10 days	Mon 4/6/09	Fri 4/17/09	21,10	
23	PP Public Comment Period	30 edays	Fri 4/17/09	Sun 5/17/09	22	
24	PP Public Meeting	1 day	Mon 5/4/09	Mon 5/4/09	23SS+14 edays	
25						
26	Track 2 Record of Decision DRO Group	202 days	Fri 2/20/09	Tue 12/1/09		
27	PD ROD DRO - Produce	60 edays	Fri 2/20/09	Tue 4/21/09	19	
28	PD ROD DRO - Internal Review	30 edays	Tue 4/21/09	Thu 5/21/09	27	
29	D ROD DRO (incl. Responsiveness Summary) - Produce	30 edays	Thu 5/21/09	Sat 6/20/09	28,23	
30	D ROD DRO - Issue	0 days	Sat 6/20/09	Sat 6/20/09	29	
31	D ROD DRO - Agency Review	30 edays	Sat 6/20/09	Mon 7/20/09	30	
32	DF ROD DRO - Produce	30 edays	Mon 7/20/09	Wed 8/19/09	31	
33	DF ROD DRO - Issue	0 days	Wed 8/19/09	Wed 8/19/09	32	
34	DF ROD DRO - Agency Review	30 edays	Wed 8/19/09	Fri 9/18/09	33	
35	F ROD DRO - Produce	10 days	Mon 9/21/09	Fri 10/2/09	34	
36	ROD Signature Process	60 edays	Fri 10/2/09	Tue 12/1/09	35	



Project: Tk2DRO091406 Date: Wed 9/13/06	Task		Project Summary	
	Split		External Tasks	
	Progress		External Milestone	
	Milestone		Deadline	
	Summary			

**Fort Ord Munitions Response BCT Meeting
Summary of Action Items (August 22, 2006)**

<u>Action Item Description</u>	<u>Responsible Party</u>	<u>Due Date</u>	<u>Comments</u>
Monthly 3-month deliverables schedule review at BCT meetings	All	Monthly	The Army to work on formatting to meet agency needs.
* C Finalize MR BCT minutes from June 6.	Army		In progress.
R Finalize MR BCT minutes from July 19	Army		In progress.
* Finalize MR BCT minutes from August 22.	Army		In progress.

* indicates new action item

"R" indicates revised action item

"C" and gray cells indicate completed items to be withdrawn from list next month

Former Fort Ord Deliverables Schedule
Sorted by Document Type
12 Sept 2006

<u>Grouping</u>	<u>Site</u>	<u>Activity</u>	<u>Deliverable</u>	<u>Proposed Issue Date</u>	<u>Issue Date Status</u>	<u>Agency Comments Due</u>	<u>Company</u>
Secondary Documents	EBS/FOST	FOST	Final FOST 10 (signature process)	Sep-13-06	Issued	Sep-29-06	MACTEC E&C
Secondary Documents	EBS/FOST	FOSET	Draft Final FOSET 5 (public comment period)	Oct-19-06		Nov-20-06	MACTEC E&C
Secondary Documents	EBS/FOST	FOSET	Final FOSET 5 (agency concurrence)		TBD		MACTEC E&C
Secondary Documents	EBS/FOST	FOSET	Final FOSET 5 (signature process)		TBD		MACTEC E&C
Secondary Documents	EBS/FOST	FOSL	Final MPC MOUT Site FOSL, Version 2 (signature process)		TBD		MACTEC E&C
Primary FFA Documents	OE	Remedial Investigation	Draft Track 3 Impact Area MR RI/FS Report	Aug-08-06	Issued	Oct-13-06	MACTEC E&C
Primary FFA Documents	OE	Proposed Plan	Draft Final Track 2 Proposed Plan	Aug-30-06		Sep-30-06	Dept of Army
Secondary Documents	OE	Reports	Draft Vegetation Clearance and Visual MEC Survey Technical Information Paper	Sep-13-06		Nov-13-06	Shaw E&I
Primary FFA Documents	OE	Proposed Plan	Final Track 2 Proposed Plan (public comment period)	Oct-30-06		Nov-30-06	Dept of Army
Primary FFA Documents	OE	Proposed Plan	Draft Proposed Plan Track 3 Impact Area (agency review)	Oct-30-06		Nov-30-06	MACTEC E&C
Primary FFA Documents	OE	Remedial Investigation	Draft Final Track 3 Impact Area MR RI/FS Report	Nov-13-06		Dec-13-06	MACTEC E&C
Secondary Documents	OE	Reports	Draft Final Vegetation Clearance and Visual MEC Survey Technical Information Paper	Dec-16-06		Jan-16-07	Shaw I &I
Primary FFA Documents	OE	Proposed Plan	Draft Final Proposed Plan Track 3 Impact Area (agency review)	Dec-30-06		Jan-30-07	MACTEC E&C
Primary FFA Documents	OE	Record of Decision	Draft Track 2 Record of Decision	Dec-30-06		Jan-30-07	TBD
Primary FFA Documents	OE	Record of Decision	Draft Final Track 2 Record of Decision	Feb-28-07		Mar-30-07	TBD
Primary FFA Documents	OE	After Action Reports	Draft AAR, Prescribed Burn Site MRS-16	Feb-28-07		Mar-30-07	TBD
Primary FFA Documents	OE	Proposed Plan	Final Proposed Plan Track 3 Impact Area (public comment period)	Mar-30-07		Apr-30-07	MACTEC E&C
Primary FFA Documents	OE	Record of Decision	Draft Track 3 Impact Area Record of Decision	Apr-30-07		May-30-07	MACTEC E&C
Primary FFA Documents	OE	After Action Reports	Draft Final AAR, Prescribed Burn Site MRS-16	Apr-30-07		May-30-07	TBD

Former Fort Ord Deliverables Schedule
Sorted by Document Type
12 Sept 2006

<u>Grouping</u>	<u>Site</u>	<u>Activity</u>	<u>Deliverable</u>	<u>Proposed Issue Date</u>	<u>Issue Date Status</u>	<u>Agency Comments Due</u>	<u>Company</u>
Primary FFA Documents	OE	After Action Reports	Draft Interim Action MR AAR MRS-16	Apr-30-07		May-30-07	TBD
Primary FFA Documents	OE	Record of Decision	Final Track 2 Record of Decision (signature process)	May-30-07		Jun-30-07	TBD
Primary FFA Documents	OE	Record of Decision	Draft Final Track 3 Impact Area Record of Decision	Jun-30-07		Jul-30-07	MACTEC E&C
Primary FFA Documents	OE	After Action Reports	Draft Final Interim Action MR AAR MRS-16	Jun-30-07		Jul-30-07	TBD
Primary FFA Documents	OE	Record of Decision	Final Track 3 Impact Area Record of Decision (signature process)	Aug-30-07		Sep-30-07	MACTEC E&C
Primary FFA Documents	OE	Supporting Reports	Draft Final Interim Action MR Technical Information Paper, R43-48		TBD		Parsons, Inc.
Primary FFA Documents	OE	Work Plan	Draft Site Specific Plans for Range 30A		TBD		TBD
Primary FFA Documents	OE	Work Plan	Draft Final Site Specific Plans for Range 30A		TBD		TBD
Primary FFA Documents	OE	After Action Reports	Draft AAR Prescribed Burn Report Range 30A		TBD		TBD
Primary FFA Documents	OE	After Action Reports	Draft Final AAR Prescribed Burn Report Range 30A		TBD		TBD
Primary FFA Documents	OE	After Action Reports	Draft Interim Action Munitions Response AAR Range 30A		TBD		TBD
Primary FFA Documents	OE	After Action Reports	Draft Final Interim Action Munitions Response AAR Range 30A		TBD		TBD
Secondary Documents	OE	Reports	Draft Ordnance Detonation Sampling Report		TBD		TBD
Secondary Documents	OE	Reports	Draft Final Ordnance Detonation Sampling Report		TBD		TBD
Secondary Documents	OE	After Action Reports	Draft AAR East Garrison Subsurface Removal		TBD		TBD
Secondary Documents	OE	After Action Reports	Draft Final AAR East Garrison Subsurface Removal		TBD		TBD
Secondary Documents	OE	After Action Reports	Final AAR East Garrison Subsurface Removal		TBD		TBD

Former Fort Ord Property Transfer Document Status Update
September 2006

FOST 9 – Track 0 Plug-in Group C, Track 1 and Track 1 Plug-in Parcels (29 Parcels ~1.888 acres)

- FOST complete and signed. 20 parcels (~813 acres) transferred by deed to date.
- Five CRUPs (one per jurisdiction or PBC recipient) for 15 parcels (~855 acres) within Prohibition Zone of Fort Ord Special Groundwater Protection Zone:

CRUP restriction	Parcels	Acres	Recipient	Jurisdiction	Signatures			Status	Notes
					DTSC	RWQCB	Army		
groundwater	2	101.63	FORA	Monterey County	Yes	Yes	Yes	recorded	Property transferred.
groundwater	9	199.57	FORA	Marina	Yes	Yes	Yes	recorded	Property transferred.
groundwater	2	4.618	Veterans Transition Center	Marina	Yes	Yes	No	final	DTSC signed CRUPs on 9/11/2006.
groundwater	1	476.79	California Department of Parks & Recreation	Monterey County	Yes	Yes	No	final	
groundwater	1	72.139	California Department of Transportation	Marina	Yes	Yes	No	final	

FOST 10 – Track 0 Plug-in Group D, Track 1 Plug-in East Garrison Areas 2 and 4 NE, and Track 1 Plug-in Groups 1 – 5 Parcels (28 Parcels ~719 acres)

- Public comment period for FOST ended 8/29/2006. No public comments, but DTSC submitted comments regarding lead-based paint and termination of RCRA Corrective Action.
- Army requested agency concurrence on final FOST on 9/11/2006. Army requested concurrence by 9/22/2006. DTSC concurred on 9/12/2006. USEPA concurrence pending.
- Army signature of FOST estimated to be by 9/29/2006.
- Working with DTSC to finalize CRUPs:

CRUP restriction	Parcels	Acres	Recipient	Jurisdiction	Signatures			Status	Notes
					DTSC	RWQCB	Army		
groundwater	7	40.177	FORA	Marina	No	No	No	draft	DTSC still working with recipient on agreements for payment of DTSC's costs, but has finalized Section 3.06 language.
groundwater	1	4.545	Monterey-Salinas Transist	Marina	No	No	No	draft	
residential/excavation	1	63.689 ¹	FORA	Monterey County	No	No	No	draft	Army proposed implementation as part of 5-year review under CERCLA, but DTSC prefers annual review and is negotiating for County to perform this.

¹ The actual area to be restricted is approximately 0.18 of an acre within the parcel.

Former Fort Ord Property Transfer Document Status Update
September 2006

FOSL 12 – Military Operations on Urbanized Terrain (MOUT) Site (portion of 1 Parcel ~46 acres)

- FOSL unlikely to be signed because parcel containing MOUT is included in FOSET 5. FOSL will not be discussed in future Property Transfer Document Status Updates.

FOSET 5 – ESCA (49 Parcels ~3,478 acres)

- Revisions based on comments from USEPA and Army and USEPA early transfer guidance are in progress. Current schedule estimates start of public comment period 10/19/2006.
- OU2 MEC ESD submitted to regulatory agencies on 8/16/2006, signature requested by 9/15/2006. Army signed 8/15/2006 (Youngblood) and 9/5/2006 (Lederle), RWQCB signed 8/18/2006. DTSC signed 8/22/2006. USEPA stated it would sign before 9/15/2006.

RCRA –Corrective Action Complete Determination (CACD)

Army is working with DTSC to obtain CACD on all property at the former Fort Ord that has transferred by FOST and the Ord Military Community (OMC, Army retained) (approximately 6,250 acres). Status of Fort Ord CACD:

- FOSET 2 parcels: DTSC has provided CACD.
- FOST 6 and FOST 7 parcels: Army requested CACD from DTSC in May 2003, CACD pending transfer and recordation of CRUP for two parcels to University of California.
- FOST 8, FOST 9 and FOST 10: Army proposing CACD.
- All other parcels transferred by FOST prior to FOST 6: Army proposing CACD.
- OMC: Army proposing CACD for all or a portion of OMC (possible issue with MRS-24C).