

**BRAC Cleanup Team
OE BCT Meeting Minutes
September 10, 2003
BRAC conference Room**

Final Version

Attendees:

Gail Youngblood, DENR
Roman Racca, DTSC
John Chesnutt, USEPA
Claire Trombadore, USEPA
David Eisen, USACE
Chieko Nguyen, DENR
Lyle Shurtleff, DENR
Bruce Wilcer, MACTEC

Agenda Items:

<u>Item</u>	<u>Action</u>	<u>Comment</u>
Action Items	Update	Update previous month list
Fieldwork Update	Update	
OE RI/FS Track 1	Update	
OE RI/FS Track 2	Update	
Schedule Update	Update	

Action Items List

- Action items list was not covered in this meeting.

Fieldwork Update

- An update was provided on fieldwork at site OE15SEA.1-4, OE15MOCO.2, OE15 Ranges 43-48, OE15 Fuel breaks and the Eucalyptus Fire Area. (see handout)
 - o OE15SEA1.4 status: continuing Quality Control and Quality Assurance actions
 - o OE15MOCO.2 status: near completion of analog to depth (93%)
 - o OE15 R43-38 status: beginning target removal and awaiting vegetation burn
 - o OE15 Fuel Breaks status: 12 of the 130 acres remaining for annual vegetation cutting
 - o OE15 Eucalyptus Fire Area status: pending contract

Track 1 Update

- DTSC current policy is if land is to be transferred unrestricted (residential use) then they want assurances that there is nothing there. Track 1 sites are under discussion with DTSC staff. A meeting was scheduled for Sept 17 at DTSC's Berkeley office to further discuss Track 1 issues.

Track 2 Update

The Army is developing DQOs for the review of past work information. Previous OE work conducted did not require development of DQOs. Documentation of work was not required or as detailed as what is done today. Review of data will support Feasibility Study with several potential outcomes.

Schedule Update

- Track 2 schedule (20 Aug 03 draft version): add footnote stating that the schedule won't affect other FFA schedules
- Track 1 schedule: suspended based on mutual agreement of BCT