
SUBJECT: MR – BCT Meeting May 16, 2005 1:00 p.m. BRAC Conference Room/Conference Call

| Check | Name | Organization | Phone | E-mail address |
|--------|-----------------|---------------|-----------------------|-----------------------------------|
| Ser | Gail Youngblood | Fort Ord BRAC | 831-242-7918 | Gail.youngblood@monterey.army.mil |
| RR | Roman Racca | DTSC | 916-255-6407 | Rracca@dtsc.ca.gov |
| | Stewart Black | DTSC | 916-255-3665 | sblack@dtsc.ca.gov |
| AA . C | John Chesnutt | U.S. EPA | 415-972-3005 | Chesnutt.john@epa.gov |
| OF . | Markin Dustades | lus U.S. EPA | 415-972-3518 | Trombadore.Claire@epa.gov |
| 3 | David Eisen | COE | 831-393-9692 | David.Eisen@usace.army.mil |
| Blu | Bruce Wilcer | Harding ESE | 415-884-3168 | blwilcer@mactec.com |
| 606 | Gary Griffith | Parsons ES | 831-884-2309 | gary.griffith@parsons.com |
| CM | Chieko Nguyen | Fort Ord BRAC | 831-899-7372 | Chieko.nguyen@monterey.army.mil |
| M | Lyle Shurtleff | Fort Ord BRAC | 831-242-7919 | Lyle.Shurtleff@monterey.army.mil |
| | Derek Lieberman | Fort Ord BRAC | 831-242-4873 | Derek.Lieberman@monterey.army.mil |
| | Juan Koponen | COE | 831-884-9925 ext. 233 | Juan.Koponen@usace.army.mil |
| | Jennifer Payne | COE | | Jennifer.J.Payne@usace.army.mil |

SUBJECT: MK – BCT Meeting May 16, 2005 1:00 p.m. BRAC Conference Room/Conference Call

| Check | Name | Organization | Phone | E-mail address |
|-------|-----------------------------|--------------|--------------|--------------------------------|
| # | George Siller | COE | | George.L.Siller@usace.army.mil |
| | Kris Escarda | DTSC | 916-255-3651 | kescarda@dtsc.ca.gov |
| | Dot Lofstrom | DTSC | 916-255-6449 | dofstroedtsc.ca.gov |
| 1 | JEFF ANDERSON | ECOMUNITION | 767-342-9027 | ecomuni 6, conthinic, net |
| | DEFEANDERSON Mey Stemper | MACTEC | | |
| | Derek Liebenna | n BRAC | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

MEC Items within Parcel L20.13.3



| MEC | ID | Work Date | Quantity | Depth (in) | Weight | Type | MEC Nomenclature |
|-----|-------|-----------|----------|------------|--------|------|---|
| | 12020 | 3/9/2000 | 1 | 4 | 0.00 | MD | Grenade, rifle, smoke, white phosphorous, M19A1 |
| | 12159 | 1/27/2000 | 1 | 6 | 0.00 | UXO | Grenade, rifle, smoke, M23 series |
| | 12195 | 3/27/2000 | 1 | 6 | 10.00 | UXO | Pot, 10lb, smoke, HC, screening, M1 |
| | 12261 | 4/12/2000 | 1 | 0 | 0.00 | DMM | Cartridge, 40mm, practice, M781 |
| | 12621 | 7/13/2000 | 1 | 4 | 0.00 | MD | Grenade, rifle, antitank, practice, M11 series |
| | 12647 | 7/12/2000 | 0 | 0 | 0.25 | MD | Projectile, 37mm, low explosive, MK I |
| | 12657 | 7/11/2000 | 0 | 0 | 0.50 | MD | Grenade, rifle, antitank, practice, M11 series |

Community Safety and Site Security

Trespass and MEC Incidents

- Three reports of trespass evidence this period. (MAP)
- MEC incident
 - -40mm round (DMM) discovered by construction crew vic. Gen Jim Moore Blvd. and Arlon Court (3-18-05). Item collected by USACE MEC safety staff. Item in storage pending detonation.
 - Signal Illumination "slap flare" (DMM) discovered by construction crew vic Gen Jim Moore and Bayonet Court (4-8-05). Item collected by USCAE MEC safety staff. Item in storage pending detonation.
 - 2.36 inch rocket (UXO) scheduled for detonation vicinity Range 26 was discovered missing (4-21-05). Investigation is on-going. Recovered May 4

Community Education

 Two schools participated in MEC safety presentations in April 05 with 652 students and staff

Other

 Due to recent trespass and trespass evidence the impact area site security status is being reassessment

7

MMRP Fieldwork Update Unexploded Ordnance (UXO)/Munitions Debris (MD)/ Range Related Debris (RRD) Summary

| Description | UXO/DMM/TBD | MD | RRD |
|---------------------|----------------|---------------|---------------|
| | (Items) | <u>(lbs.)</u> | <u>(lbs.)</u> |
| Fuel Breaks (impact | area) 1,216 | 21,814 | 74,617 |
| MR Site SEA 1-4 | 540 (UXO/DMM) | 10,154 | 90,169 |
| MR Site Ranges 43-4 | 8 9,508 | 259,843 | 174,567 |
| Target Debris | | | 1,375,870 |

MMRP Field Work Complete

No project completed this report period.

MMRP Fieldwork continued

Chronological by priority Acreage is estimated

Phase 2 South Boundary Fuel Break (33 acres)

Start Date: TBD

ACTION: Cut vegetation and conduct munitions reconnaissance north of SBR to establish

Minimum Safe Distance (MSD) for POM fire department support of vegetation burn

on MRS 16.

Issues and Concerns:

Action in coordination with USF&W concerning cutting of Chaparral habitat. Proposed action sent to USF&W April 18, 2005.

MOCO.2 Phase 2 SCA (33 acres)

Start Date: 1 May 2004 Estimate Completion Date: 15 November 2005

ACTION: Reduce SCA inside MOCO.2

Issues and Concerns:

Action on scoped areas complete with exception of areas required for Range 45 sifting operations.

MMRP Fieldwork continued

Chronological by priority Acreage is estimated

Phase III Impact Area Fuel Breaks 45 ft. subsurface removal (82 acres)

Start Date: 21 Jul 03 (restart 14 March (CTS work suspension)) Estimated date complete: TBD

ACTION: Removal to depth


Subsurface removal 97% complete

QC 80% complete QA 58% complete

Issues and Concerns:

- 1. Remaining acreage is difficult terrain and high density anomalies.
- 2. Possible adjustment to fuel break widths and variety may result from lessons learned from MRS Ranges 43-48 vegetation burn

MRS Ranges 43-48



5/16/2005

lyle.shurtleff@monterey.army.mil/ 831-242-7919

4

MMRP Fieldwork

MRS Ranges 43-48 (499 total acres) (171 acres SCA) (328 acres for subsurface removal)

Start work date: 24 Oct 03 Estimated date complete: 13 December 05

ACTION: MMRP removal to depth

Actions complete: Prescribed burn; Surface Safety Sweep; Target Removal;

Vegetation removal (cutting/survey); Grading of Range 45

Actions On-going: Analog removal: Complete in (254) acres of available (318 acres)

Sifting of Range 45: 27% (3/10 Acres) (armor upgrade complete)

Digital Excavation: 44% (144/328 acres)

QC/QA 32% (106/328 acres) 20% (66/328 acres)

ISSUES AND CONCERNS:

1. The cumulative analog removal production rate was 68% of target.

2. Projected schedule indicates completion of analog removal 84% (275/318 acres) by project end.

3. Digital survey is finding a high number (100s) of anomalies in recent grids. The digital excavation production rate (acre/team days) is currently 14% of target.

4. Anticipated Special Case Areas (defined in SSWP) total 171 (34%) of project acreage.

5. Army has received (3-13-05) the biological opinion for the California Tiger Salamander.

6. The presence of Sand Gilia impacts 103 acres of the project area. Dig Ex in 38 acres is current suspended pending flowering of plants/field identification (May/June).

Fort Ord Military Munitions Response Program Fieldwork Status Report BRAC Cleanup Team

5/16/2005

1

MR BCT Meeting BRAC Conf. Room

| Item | Action | Comment |
|-------------------------|--------|---------|
| Fieldwork Update | Update | |
| Fieldwork Variance | Update | |
| Track 0 Plug-In Program | Update | |
| Track 1 Plug-in Program | Update | |
| Track 2 MR RI/FS | Update | |
| OU Habitat | Update | |
| FFA Schedule | Update | |
| Property Transfer | Update | |
| Proposed ESCA | Update | |
| Action Items | Update | |

Track 3/OU-Habitat, Former Fort Ord DRAFT

| Deliverable/Event | Current Deadlines | Deadline Revision Rationale |
|--|---|--|
| Track 3 | | |
| Draft Final OE Remedial Investigation/Feasibility Study Workplan | 5/00 | |
| Comments Due | 6/00 | |
| Final OE Programmatic Work Plan | 5/01 | |
| Draft Track 3 Remedial Investigation/Feasibility Study Report | 10/05 (5/05) | Additional time required to incorporate Interim Action data and reuse information update |
| Comments Due | 12/05 (7/05) | " |
| Draft Final Track 3 Remedial Investigation/Feasibility Study Report | 1/06 (8/05) | 66 |
| Comments Due | 2/06 (9/05) | |
| Draft Track 3 Proposed Plan Comments Due | 4/06 (10/05) 4/06 (10/05) | 66 |
| Draft Final Track 3 Proposed Plan Comments Due Public Comment Period | 5/06 (11/05) 5/06 (11/05) 7/06 (1/06) | 14 14 |
| Draft Track 3 ROD Comments Due | 7/06 (2/06) 8/06 (3/06) | 44 |
| Draft Final Track 3 ROD Comments Due | 9/06 (4/06) 10/06 (5/06) | 66 |
| Final Track 3 ROD Signed | 11/06 (6/06) | 66 |
| | | |

| ID" | 0 | Task Name | | | Duration | Start | Finish | Predecessors |
|--------|-----------|---------------------|----------------------|----------|----------|--------------------|------------------------|------------------|
| 1 | ! | OU-Habitat MR RI/ | FS | | 409 day | s Tue 9/28/04 | Sun 4/23/06 | |
| 2 | Ī | Notice to Proce | eed | | 0 day | s Tue 9/28/04 | Tue 9/28/04 | |
| 3 | | Planning Meet | ng Prep | | 133 day | s Tue 9/28/04 | Thu 3/31/05 | 2 |
| 4 | | Planning Meet | ng | | 0 day | s Thu 3/31/05 | Thu 3/31/05 | 3 |
| 5 | 1 | Draft Tech Mei | mo Prep | | 46 day | s Fri 4/1/05 | Fri 6/3/05 | 4 |
| 6 | - | Deliver Draft | Tech Memo | | 0 day | s Fri 6/3/05 | Fri 6/3/05 | 5 |
| 7 | | D TM Review | | | 14 day | s Mon 6/6/05 | Thu 6/23/05 | 6 |
| 8 | | Final TM | | | 14 day | s Fri 6/24/05 | Wed 7/13/05 | 7 |
| 9 | | Deliver Final | rm | | 0 day | s Wed 7/13/05 | Wed 7/13/05 | 8 |
| 10 | -{ | PD OU Habitat | RI/FS Prep | | 239 day | s Tue 9/28/04 | Fri 8/26/05 | 2 |
| 11 | 1 | Deliver PD OU | Habitat RI/FS | | 0 day | s Fri 8/26/05 | Fri 8/26/05 | 10 |
| 12 | 1 | PD RI/FS Inter | nal Review | | 30 eday | s Fri 8/26/05 | Sun 9/25/05 | 11 |
| 13 | | D OU Habitat F | RI/FS Prep | | 30 eday | s Sun 9/25/05 | Tue 10/25/05 | 12 |
| 14 | 1 | Deliver D OU I | Habitat RI/FS | | 0 day | s Tue 10/25/05 | Tue 10/25/05 | 13 |
| 15 | | D OU Habitat F | RI/FS Pub/Agency R | eview | 60 edays | s Tue 10/25/05 | Sat 12/24/05 | . 14 |
| 16 | 1 | DF OU Habitat | | | 30 edays | | Mon 1/23/06 | |
| 17 | † | Deliver DF OU | Habitat RI/FS | | 0 day | | Mon 1/23/06 | 16 |
| 18 | † | DF OU Habitat | RI/FS Pub/Agency | Review | 30 edays | s Mon 1/23/06 | Wed 2/22/06 | |
| 19 | 1 | Final OU Habit | at RI/FS Prep (Optio | n) | 30 edays | s Wed 2/22/06 | Fri 3/24/06 | |
| 20 | 1 | Deliver Final O | U Habitat RI/FS (Op | tion) | 0 days | | Fri 3/24/06 | |
| 21 | † | _ | at RI/FS Pub/Agenc | | 30 edays | | Sun 4/23/06 | |
| 22 | 1 | | | | | | | |
| 23 | 1 | OU-Habitat Propos | ed Plan | | 117 days | Tue 1/24/06 | Wed 7/5/06 | |
| 24 | • | PD OU-Habitat | | | 20 days | | Mon 2/20/06 | 16 |
| 25 | 1 | Army/USACE r | eview | | 10 days | | Mon 3/6/06 | |
| 26 | 1 | D OU-Habitat F | | | 20 days | | Mon 4/3/06 | |
| 27 | | Agency review | | | 10 days | | Mon 4/17/06 | |
| 28 | i | DF OU-Habitat | PP | | 10 days | | Mon 5/1/06 | _ |
| 29 | | Agency review | | | 10 days | | Mon 5/15/06 | |
| 30 | | Final OU-Habita | at PP | | 15 days | | Mon 6/5/06 | |
| 31 | | Public Commer | | | 30 edays | | Wed 7/5/06 | |
| 32 | | Public meeting | | | 1 day | | | 31SS+15 edays |
| 33 | | | | *** | | | | |
| 34 | | OU-Habitat Record | of Decision | | 158 days | Tue 4/18/06 | Thu 11/23/06 | - |
| 35 | | PD OU-Habitat | | | 30 days | | Mon 5/29/06 | 27 |
| 36 | | Army/USACE re | | | 20 days | | Mon 6/26/06 | |
| 37 | | D OU-Habitat R | | | 20 days | | | 36,31FF+21 edays |
| 38 | | Agency review | - | | 30 edays | | Fri 8/25/06 | |
| 39 | | DF QU-Habitat | ROD | | 30 edays | | Sun 9/24/06 | |
| 40 | | Agency review | | | 30 edays | | Tue 10/24/06 | |
| 41 | | Signature proce | SS | | 30 edays | | Thu 11/23/06 | |
| · | | i | | | | 140 10/24/00 | 110 11/23/00 | TV |
| | | | Task | | | Project Summary | Constant of the second | |
| | | | Split | | | External Tasks | | |
| | | tat Schedule 051605 | Progress | | | | | عندندها - ا |
| te: Mo | on 5/16/0 | 5 | _ | <u> </u> | | External Milestone | _ | |
| | | | Milestone | ◆ | | Deadline | ① | |
| | | | Summary | | | | | |

Property Transfer Update - May 16, 2005 MR BCT Meeting

Finding of Suitability to Transfer (FOST)

| Title/Description | Parcels | Notes |
|--|---|--|
| Title/Description FOST 8 Track 0 and Track 0 Plug-in Group B Parcels 29 Parcels ~ 239 acres (V0/December 2004) (V1/March 2005) GOAL: TRANSFER ALL PARCELS BY AUGUST 2005. | Parcels E11a.1, E18.2.1, E18.2.2, E18.3, E20c.1.2, E20c.2.2, E29b.3, E29e, E2d.3.1, E5a.2, L20.13.1, L20.13.2, L20.13.3, L20.13.4, L20.7.1, L20.7.2, L20.7.3, L20.7.4, L20.7.5, L3.1, L35.5, L5.10.2, S3.2.1, S3.2.2, S4.2.1, S4.2.2, S4.2.3, S4.2.4, S4.3 | 30-day public comment period ended 4/24/05 – no comment from public, but late comments from EPA on 4/26/05. Includes parcels with no evidence of military munitions use. Track 0 ROD complete. Approval Memorandum for Track 0 Plug-in Group B parcels 30-day public review period ended 4/23/05 – no comment from public, but late comments from EPA on 4/26/05. FOST will be issued for Army signature after agency concurrence on Approval Memorandum. Request for concurrence sent on 5/2/05. The associated CRUPs for Special Groundwater Protection Zone. Draft CRUP submitted to agencies |
| | four | for review 3/3/05, comments requested by 4/6/05, comments received from DTSC on 4/29/05, CRUP resubmitted to DTSC and HFO/ELD, final pending. Issues: parcel L20.13.3 and MRS-43 |

| Title/Description | Parcels | Notes |
|---|--|--|
| FOST 9 Track 0 Plug-in Group C and Track 1 Parcels 29 Parcels ~1,894 acres (V0/December 2004) (V1/April 2005) (V2/May 2005) GOAL: TRANSFER ALL PARCELS BY SEPTEMBER 2005. | E11a, E11b.6.2, E15.2, E20c.2.1, E2a, E4.1.2.1, E4.1.2.2, E4.1.2.3, E4.3.1.2, E4.3.2.1, E4.6.1, E4.6.2, E8a.1.1.2, L20.13.5, L20.14.1.1, L20.14.2, L20.15, L20.6, L23.5.1, L31, L5.6.1, L5.6.2, L9.1.1.2, L9.1.2.2, S3.1.1, S3.1.2, S3.1.3, S3.1.4, S4.1.1 | FOST revised based on EPA comments, submitted to HFO/ELD 5/6/05 and DTSC 5/12/05 for review. Comments received from HFO/ELD 5/16/05 (DTSC comments pending). Includes parcels where military munitions were suspected to have been used, but none were found. Final Track 1 ROD in April 2005. Approval Memorandum for Track 0 Plug-in C parcels public comment period started 5/4/05. Associated CRUPs for Special Groundwater Protection Zone. Issues: Format of FOST modified according to Army Model FOST. |

Property Transfer Update - May 16, 2005 MR BCT Meeting

| Title/Description | Parcels | Notes |
|---|--|--|
| FOST 10 Track 0 Plug-in, Track 1 Plug-in and OU2 Landfills Parcels 18 Parcels ~ 397 acres (V0/October 2005) | Track 0 Plug-in (~172 acres): E11b.6.3, E11b.7.2, L20.19.1.2, L23.3.2.2, L23.3.3.1, L23.3.3.2 Track 1 Plug-in (~79 acres): L20.2.3.1, E2c.4.1.2, E2c.4.2.2, E2c.4.3, E2c.4.4, E2d.3.2, L2.2.2, L20.17.2, L5.9.2, E29a OU2 Landfills (~147 acres): E8a.1.1.1, E8a.2 | Track 0 Plug-in parcels are those that dropped from FOST 8 and FOST 9 due to the California tiger salamander. Will require approval memo. Track 1 Plug-in parcels are mostly associated with MRS-2 (8 of 10 parcels ~45 acres). Issue is Chemical Agent Identification Sets (CAIS). Will require approval memo. OU2 Landfills parcels require an Explanation of Significant Differences to the OU2 ROD to transfer, as agreed with the agencies at December 2004 SMART. Two CRUPs for Special Groundwater Protection Zone, one CRUP for residential restriction, one CRUP for landfills. Issues: If Track 1 Plug-in parcels are not included, signature of FOST estimated to be in March 2006. If included, signature of FOST in July 2006. |

Finding of Suitability to Lease (FOSL)

| Title/Description | Parcel | Notes |
|---|------------------------------|--|
| FOSL 12 – Military Operations on Urbanized Terrain (MOUT) Site 1 Parcel ~ 54 acres (V0/July 2004) (V1/January 2005) (V2/March 2005) (V3/May 2005) | F1.7.2 | Comments received from EPA and DTSC. FOSL in revision. |
| FOSL 13 – Monterey Horse Park 3 Parcels ~ 340 acres | E19a.1, E19a.2, E19a.3 | Not started. Issues: No official request for property yet. |
| FOSL 14 – Del Rey Oaks/Native Plant Society Habitat Reserve 1 Parcel ~ 5 acres | E29a | Not started. Issues: No official request for property yet. |

Finding of Suitability for Early Transfer (FOSET)

| Title/Description | Parcels | Notes |
|---|---------|--|
| FOSET 5 61 Parcels ~ 3,635 acres (V0/June 2005) | | Draft FOSET in progress, draft to be submitted to HFO by mid-June. |

Fort Ord Munitions Response BCT Meeting Summary of Action Items (April 13, 2005)

Action Item Description Responsible Party <u>Due Date</u> <u>Comments</u>

| C | Send property transfer update to RPA | Derek Lieberman | Today | Barrier Commence of the Commen |
|---|--|-----------------|-----------|--|
| * | Comments on draft CRUPs associated with FOST8. | DTSC | 4/15/2005 | Revised CRUPs due 5/2. |

^{*} indicates new action item

[&]quot;R" indicates revised action item

[&]quot;C" and gray cells indicate completed items to be withdrawn from list next month

Fort Ord Munitions Response BCT Meeting Summary of Action Items (April 13, 2005)

Action Item Description Responsible Party Due Date **Comments** Site Security/Incident Reports/Detonations Provide information on 2/26 trespassing incident Army Waiting on police report Provide information on 3/18 incidental MEC Waiting on incident report Army Field Work/Removal Action Updates/FWVs Comments on Draft SEA.1-4 Technical Information 9/24/2005 DTSC Comments overdue Paper After Thanksgiving Provide a copy of Phase III fuelbreak FWV to the **Parsons** Next BCT meeting agencies. DTSC to discuss with CARB the level of involvement DTSC Next BCT meeting expected for 2005 prescribed burn. Comments on Draft Final Range 45 sifting plan DTSC Next BCT meeting Comments overdue FFA Schedules and MR RI/FS Provide redline/strikeout version with the next versions of Redline/strikeout version was provided for R Army Track 0 Plug-In Approval Memorandums B & C Approval Memorandum B (March 23) Comments on draft ESD to Track 0 ROD · C DTSC ... Next week ر المراقع المر المراقع Ongoing Actions/Other Quarterly Security Program Update Army Quarterly Update OE Security db on web **DTSC** C Concurrence letter on Outfall 15 3/10/2005 EPA **DTSC** C Concurrence letter on IRP Site 1 3/10/2005 Provide annotated comment list with next versions of Annotated comments were provided for R Army FOST8 & FOST9 FOST8 (March 24) Check needs for additional copies of reports for DTSC DTSC **Next BCT meeting** MR contractor (EcoMunitions). Provide FODIS access to EcoMunitions Davis Eisen

^{*} indicates new action item

[&]quot;R" indicates revised action item

[&]quot;C" and gray cells indicate completed items to be withdrawn from list next month