

**BRAC Cleanup Team
(HTW BCT) Meeting Minutes
BRAC Conference Room
April 12, 2005
Final Version**

Stewart Black, DTSC
 Martin Hausladen, USEPA
 Grant Himebaugh, RWQCB
 Gail Youngblood, Fort Ord BRAC
 George Siller, USACE
 Peter Kelsall, Shaw
 David Eisen, USACE
 Derek Lieberman, Fort Ord BRAC
 Ed Ticken, MACTEC
 Carlene Merey, MACTEC

Mark Fisler, AHTNA
 Erik Appel, AHTNA (phone)
 Kris Escarda, DTSC
 Bill Mabey, Tech Law
 Renata Laing, AHTNA (phone)

Agenda

OU2 and 2/12 Treatment Systems	Status Update
FFA and Document Schedules	Status Update
OU1 Groundwater Remediation	Status Update
OU Carbon Tet RI/FS	Status Update
Other Issued	Discussion
GW Treatment System Optimization	Status Update
OU2 Landfill Gas	Status Update
Basewide Range Assessment	Status Update
Site 39 Eco Risk Work	Status Update
Site 3 Eco Risk	Discussion
Range 36A Closure Activities	Status Update
East Garrison Ranges Interim Action	Status Update
FOST/FOSL/FOSET Issues	Status Update
Calendar	Update

OU2 and 2/12 Treatment Systems

Handout provided. 840 gal/ min - OU 2 and 330 gal/ min – 2/12 no problems, two wells down and will be fixed over the next 2 weeks. Working on deliverables.

FFA and Document Schedules

Revised OU CTP document schedule was sent out last month.

Site 39 FFA – Eco Risk document: Agencies had no objections to extending the issue date to the end of May (was due out at end of April), because of some comments and additional suggestions received at a recent meeting.

Landfill construction completion report – document will be considered final.

Landfill gas system expansion work plan - extension request on comments due has been denied on the draft final version.

OU1 Groundwater Remediation

60% Design Volume 1 had comments due 3/24/05

Phase IV work plan comments due 4/22/05

RWQCB discussed sampling Marina 12 quarterly rather than the present annual sampling schedule. It was last sampled in July 2004. The Army will reconsider this topic after the receipt of the next sampling event scheduled for July 2005.

The Explanation of Significant Differences (ESD) will be submitted in about 2 months. EPA discussed a possible Record of Decision amendment but later agreed to an ESD.

Operable Unit Carbon Tetrachloride RI/FS

A presentation on the Remedial Investigation (RI) was provided earlier in the day.

Other Issues

Quarterly sampling – selection of the next contractor for the quarterly groundwater sampling will be completed by this Friday. The March quarterly sampling event will be missed. Agencies are concerned with continuity for a possible new vendor; USACE will ensure quality control.

Comments to the Groundwater Evaluation Tech Memo – agencies suggest addressing the public comments received in the July CIW during the groundwater review presentation.

CAG document review extensions – will decide document-by-document.

Media Interaction – The RWQCB expressed concern that they are the only agency available to interact with the media after public meeting and on other occasions. DTSC and EPA mentioned that their public affairs offices are available to the media.

GW Treatment System Optimization

Site 2/12 – design report for air stripper in internal review; will go out to the agencies by the end of the month. Would like a one month review from the agencies; could present a summary at the next BCT (5/16/05). Would like to get the air stripper in place as quickly as possible to increase remediation efficiency. Will go design build after that. Agencies agree to try and comment within 30 days.

OU 2 – new extraction well installed; working on pipeline configuration details, especially crossing Abrams Road and electrical power supply. Expect to construct pipeline this summer. Need to work on how to balance the added capacity given that the treatment system can only

handle a fixed volume. Will be producing a well construction report. Agencies would like to see the details on the treatment system balancing.

OU2 Landfill Gas

Landfill gas expansion system construction is underway; will run a test on methane production from new interior wells next week. A handout was provided – informal summary of gas treatment operation for 2004. Less vinyl chloride than in 2003 relative to the amount of methane.

Basewide Range Assessment

Revision 0 Basewide Range Assessment went out last week. Still finishing some field work.

Site 39 Eco Risk Work

Will extend FFA to end of May; see FFA item above.

Site 3 Eco Risk

Army needs to come up with a schedule for issuing a work plan for providing monitoring. Track 1 ROD was signed last week (April 6, 2005) allowing for progress at Site 3.

Range 36A Closure Activities

DTSC comments received, would like a revised Closure Plan issued in May. Army would like to expedite field activities to avoid rainy season.

East Garrison Ranges Interim Action

Approval Memo went out electronically and in hard copy last week. Schedule considerations indicate comments should be received by April 26, 2005.

FOST/FOSL/FOSET Issued

Will be covered tomorrow at the MR BCT.

Calendar Update

See handout.