

**BRAC Cleanup Team
(HTW BCT) Meeting Minutes
BRAC Conference Room
May 17, 2005**

Final Version

Stewart Black, DTSC
 Martin Hausladen, USEPA
 Grant Himebaugh, RWQCB
 Gail Youngblood, Fort Ord BRAC
 George Siller, USACE
 Peter Kelsall, Shaw
 David Eisen, USACE
 Derek Lieberman, Fort Ord BRAC
 Ed Ticken, MACTEC
 Carlene Merey, MACTEC

Roman Racca, DTSC
 Meg Stemper, MACTEC
 Patty Velez, DFG
 Bill Mabey, Tech Law
 Dot Lofstrom, DTSC
 Bob Parkins, HGL
 Marc Edwards, USACE

Agenda

FFA Schedules	Status Update
Range 36A Activities Closure	Status Update
East Garrison Ranges Interim Action	Status Update
Site 3 Eco Risk	Status Update
Site 39 Eco Risk Work	Status Update
Basewide Range Assessment	Presentation
OU1 Groundwater Remediation	Status Update
GW Treatment System Optimization	Status Update
OU2 Landfill Gas	Status Update
OU Carbon Tet RI/FS	Presentation
Calendar	Update

FFA Schedules

OU CTP RI was submitted 4/29/05 but the FS was delayed due to new data incorporate into the RI just prior to submittal. The Army presented a proposed revised scheduled submittal date of 5/31/05 for the FS. This proposed revision was accepted. The Army will send the revised schedule next week.

Range 36A Activities Closure

On schedule to be submitted to DTSC 5/27/05. Anticipate approval to conduct field work by September 2005. DTSC may request assistance on the California tiger salamander and air emissions sections of the CEQA documents.

Community Involvement Update

The Draft Updated Community Relations Plan will be issued in September 2005 with a 60 day review period. The draft final is scheduled for submittal in December 2005.

The open house is scheduled for June 11, 2005.

The main topic for the July CIW and TRC will be an overall groundwater update.

East Garrison Ranges Interim Action

Work to begin in mid-June. The newspaper notification will be submitted in late May.

Site 3 Eco Risk

A meeting to plan the proposed habitat monitoring was scheduled for June 9, 2005 at 9:00 AM at Fort Ord.

Site 39 Eco Risk Work

Revision C of the Ecological Risk Assessment Report will be issued 5/31/05.

Basewide Range Assessment

MACTEC presented a summary the *Draft Assessment of Soil Treatment Alternatives*, which will be submitted 5/31/05. Handouts were provided.

OU1 Groundwater Remediation

Minutes were issued on this subject separately.

GW Treatment System Optimization

Site 2/12 – design report for air stripper was issued 5/5/05 with a request for a 30 day review. The Army would like to get the air stripper in place as quickly as possible to increase remediation efficiency. A handout was provided.

OU 2 – new extraction well installed and sampled, awaiting lab results.

Discussed the need to relocate 2/12 extraction wells in development area. May need to run the groundwater model to determine if there will be a potential loss of plume capture while the wells are relocated during a 2-3 month construction period. A handout was provided.

OU2 Landfill Gas

Discussed the most recent results for methane and vinyl chloride sampling. A handout was provided.

Operable Unit Carbon Tetrachloride RI/FS

A presentation on the Feasibility Study (FS) was provided. Remedial technologies evaluated and pilot study results were described. Handouts were provided.

Calendar Update

Calendar of meetings was updated.