

**BRAC Cleanup Team
(HTW BCT) Meeting Minutes
June 26, 2009
Final Version**

Gail Youngblood, Fort Ord BRAC
Bill Mabey, Tech Law
David Eisen, USACE
Grant Himebaugh, RWQCB
Franklin Mark, DTSC
Martin Hausladen, EPA
Lewis Mitani, EPA
Bill Collins, Fort Ord BRAC
Rob Robinson, Fort Ord BRAC

Derek Lieberman, AHTNA
Peter Kelsall, Shaw
Kate Burger, DTSC (phone)
Ed Ticken, MACTEC
Marc Edwards, USACE
Jen Moser, Shaw
Mary Snow, Tech Law
Roy Evans, HGL (phone)
David Kelly, Shaw
Steve Sterling, DTSC

Agenda

OU1 Groundwater Remediation - HGL	Status Update
OU1 Off-Site	Status Update
OU2 and Sites 2/12 Treatment Systems	Status Update
Other Groundwater Issues	Status Update
OUCTP	Status Update
Groundwater System Optimization	Status Update
OU2 Landfill Gas	Status Update
Basewide Range Assessment	Status Update
Site 39 ROD Addendum	Status Update
FFA Schedules	Status Update
FOST/FOSL/FOSET	Status Update
Calendar	Update

Operable Unit 1 (OU 1) Groundwater Remediation – HydroGeoLogic (HGL)

Separate minutes will be provided by HGL.

OU 1 Off-Site

The treatment system and extraction well EW-OU1-93-A were restarted on 4/7/09. Monitoring wells will continue to be sampled monthly until June, then quarterly. Monitoring wells were all below the reporting limit on 6/9/09. Extraction well EW-OU1-93-A had TCE concentrations of 1.7 ppb on 6/9/09. A second rebound test will be initiated in July 2009. A field work variance will be issued to describe the rebound test procedures. A handout was provided.

Operable Unit 2 (OU2) and Sites 2/12 Treatment Systems

OU2 – The system operated with an average flow of 655 gpm in May 2009.

Sites 2/12 –The system operated with an average flow of 205 gpm in May 2009.

A handout was provided.

Other Groundwater Issues

Groundwater Sampling – The June sampling was completed 6/25/09. The Draft Annual Report of Quarterly Monitoring October 2007 through September 2008 was submitted 5/6/09.

Comments are due 7/7/09. The quarterly sampling report for Dec 2009 was submitted 5/22/09. The draft final Tech Memo Groundwater Exit Strategy, Sites 2/12 and OU2 was issued 5/28/09. Comments are due 6/30/09.

Operable Unit Carbon Tetrachloride Plume (OUCTP).

Remedial Action

Well installation will begin in area 1C in July. Well vault and pipeline installation to continue in area 1B in July. Wellhead piping and electrical installation in Area 1A is 95% complete. The Draft EISB Pilot Study Report was submitted 3/19/09. Comments were received. The Draft Final is in prep.

The Draft Final RA Work Plan was distributed 6/9/09. Comments are due 7/10/09. A handout was provided.

GW Treatment System Optimization

Potential scenarios for operation of OU 2 groundwater treatment system are being evaluated using the current groundwater model.

OU2 Landfill Gas

The TTU system is operating four days per week. Methane is at 39%. Gas is currently being extracted on a trial basis from vent VF-4 in Area F with 54% methane and sustained flow rate. The data will be evaluated to determine if the vents can be connected to the treatment unit permanently, and presented at a future BCT. A handout was provided.

Basewide Range Assessment

The Interim Action Approval Memo for site HA-161 has been approved and the public notification was placed in two local papers on 5/8/09.

The Draft Final No Action Approval Memos for Sites HA-79, HA-92, HA-98, HA-100, HA-121 and HA-183 was submitted to the public and the notification was placed in two local papers. The public comment period was 5/18/09 to 6/17/09. No comments were received. The Army will prepare the final memos for agency approval.

Site 39 Record of Decision (ROD) Amendment

The EPA has concerns over the new ecological risk language changes. The EPA will schedule a call with the Army risk assessor to address these concerns.

FFA Schedules

It was agreed upon to change the comment due date for the Draft Final RA Work Plan to July 2009 on the OUCTP FFA schedule.

FOST/FOSL/FOSET

FOSET 5 –The 3,300 acres included in FOSET 5 have been transferred to FORA.

FOST 10 – eight of ten deeds were signed by FORA and USACE.

FOST 11 – Discussed closeout process for the original OU1 area which will be included in FOST 11. The Army will submit a letter to the EPA describing the issue and providing a list of relevant documents for the remaining OU1 area.

A handout was provided.

Calendar Update

Upcoming meeting dates were discussed.