

**BRAC Cleanup Team  
(HTW BCT) Meeting Minutes  
February 19, 2010**

Gail Youngblood, Fort Ord BRAC  
David Eisen, USACE  
Grant Himebaugh, RWQCB  
Franklin Mark, DTSC  
Bill Collins, Fort Ord BRAC  
David Kelly, Shaw  
Lewis Mitani, EPA  
Martin Hausladen, EPA

Derek, Lieberman, AHTNA  
Bill Mabey, TechLaw  
Ed Ticken, MACTEC  
Steve Sterling, DTSC  
Roy Evans, HGL (phone)  
Peter Kelsall, Shaw (phone)  
Melissa Broadston, Fort Ord BRAC

**Agenda**

OU1 Groundwater Remediation - HGL	Status Update
OU1 Off-Site	Status Update
OU2 and Sites 2/12 Treatment Systems	Status Update
Other Groundwater Issues	Status Update
OUCTP	Status Update
OU2 Landfill Gas	Status Update
Site 39 Remediation	Status Update
FFA Schedules	Status Update
FOST/FOSL/FOSET	Status Update
Calendar	Update

**Operable Unit 1 (OU 1) Groundwater Remediation – HydroGeoLogic (HGL)**  
Separate minutes will be provided by HGL.

**OU 1 Off-Site**

The second rebound test is complete. Quarterly sampling will continue through June 2010. Selected wells will then be sampled under the Fort Ord quarterly monitoring program. A handout was provided.

**Operable Unit 2 (OU2) and Sites 2/12 Treatment Systems**

OU2 – The system operated with an average flow of 721 gpm in January 2010. A change out of the granular activated carbon (GAC) was completed in January.

Sites 2/12 –The system operated with an average flow of 187 gpm in January 2010. Down time was caused by power outages and stormwater infiltration into leak detection system during January storms.

The annual treatment system evaluation report will be submitted in late March. A handout was provided.

### **Other Groundwater Issues**

The March sampling event will start 3/22/10. The preliminary draft annual report will be submitted for internal review by the end of February.

Based on recent comments on report downloading, the Army will provide an entire copy of text, tables, and plates in one pdf file with book marks and hyperlinks in addition to the current submittals which are broken into multiple files to facilitate easier downloads.

### **Operable Unit Carbon Tetrachloride Plume (OUCTP) Remedial Action**

Monthly groundwater sampling will continue through March 2010 at Area 1A. The installation of process equipment at Area 1B is complete. Injection will begin at Area 1B in late February 2010. An additional well has been installed and develop at Area 1C and well installation at Areas 2A and 2B is in progress. A handout was provided.

The Draft Remedial Action Work Plans Appendix B (Upper-180Foot Aquifer) will be issued in late February and the Draft Appendix C (Lower 180-Foot Aquifer) will be issued in late March.

### **OU2 Landfill**

The TTU system is operating three days per week. A hand out was provided.

### **Site 39 Remediation**

Remediation activities continue at Site 39. Ranges 27, 27A, 29, 33, 36, 43 and 22 are complete.

At total of 7982 cubic yards have been excavated from these ranges. An example of a tech memo presenting the remediation results was submitted for agency review.

A hand out was provided.

### **FFA Schedules**

No changes necessary.

### **FOST/FOSL/FOSET**

This topic will be covered at the MR BCT Meeting.

### **Calendar Update**

The next HTW BCT is scheduled for March 23, 2010 at 9:00 AM in Sacramento.