

**BRAC Cleanup Team
(HTW BCT) Meeting Minutes
June 25, 2010
DRAFT Version**

Gail Youngblood, Fort Ord BRAC
David Eisen, USACE
Grant Himebaugh, RWQCB
Franklin Mark, DTSC
Bill Collins, Fort Ord BRAC
David Kelly, Shaw
Martin Hausladen, EPA
Jeff Fenton, MACTEC (phone)

Derek Lieberman, Ahtna
Bill Mabey, TechLaw
Ed Ticken, MACTEC
Steve Sterling, DTSC
Peter Kelsall, Shaw
Chuck Holman, Ahtna
Rob Robinson, Fort Ord BRAC

Agenda

| | |
|--------------------------------------|---------------|
| Community Involvement | Status Update |
| OU1 Groundwater Remediation - HGL | Status Update |
| OU1 Off-Site | Status Update |
| OU2 and Sites 2/12 Treatment Systems | Status Update |
| Other Groundwater Issues | Status Update |
| OUCTP | Status Update |
| OU2 Landfill Gas | Status Update |
| Site 39 Remediation | Status Update |
| FFA Schedules | Status Update |
| Calendar | Update |

Operable Unit 1 (OU 1) Groundwater Remediation – HydroGeoLogic (HGL)

Separate minutes will be provided by HGL.

OU 1 Off-Site

Carbon change out of lead vessel was completed on June 3, 2010. System mothballing completed on June 7. The latest sampling event was completed on June 2, 2010. Upcoming Tech Memo will include a list of wells recommend for inclusion in the long-term monitoring program and wells recommended to be abandoned. A handout was provided.

The back check version of the Final OU1 ESD was submitted to the agencies at the meeting.

Operable Unit 2 (OU2) and Sites 2/12 Treatment Systems

OU2 – The system operated with an average flow of 551 gpm in May 2010.

A carbon change out was completed on 6/23/10.

Sites 2/12 –The system operated with an average flow of 185 gpm in May 2010.

A carbon change out for the Sites 2/12 system is anticipated for week ending June 25, 2010.

The Draft Final Annual Groundwater Treatment System Operation Data Summary Report was submitted June 18, 2010. Comments are due by July 21, 2010. A handout was provided.

Other Groundwater Issues

The Draft September 2009 Annual Report was submitted on April 30, 2010. Comments are due on or before July 8, 2010. The quarterly groundwater monitoring report for October through December 2009 was submitted on May 17, 2010. The June 2010 sampling event started on June 21, 2010.

Discussed the issue of stormwater infiltration from the Monterey Peninsula College (MPC) project. MPC needs to request an exemption from the Covenant to Restrict Use of Property (CRUP) language from DTSC. EPA requested that Bob Carr from their office be involved in the discussions. RWQCB will issue a global exemption from the stormwater infiltration CRUP language for onsite infiltration.

Operable Unit Carbon Tetrachloride Plume (OUCTP) Remedial Action

A technical memo was issued on June 6, 2010 for Area 1A describing the post treatment and long term monitoring.

Substrate injection at Area 1B was completed on May 6, 2010. Groundwater recirculation and monitoring was completed on June 15, 2010.

Installation of process equipment at Area 1C is complete and the process container has been moved to the site. Substrate injection will begin in July 2010.

Well Installation of process equipment at Area 2A ongoing.

Installation of extraction well in the Upper 180-Foot Aquifer extraction well installation to start on July 12, 2010.

Comment to the Draft Remedial Action Work Plans Appendix B (Upper-180Foot Aquifer) was received from DTSC and FOCAG. EPA has no comments.

DTSC has comments on the contingency plan described in the Draft Remedial Action Work Plans Appendix C (Lower 180-Foot Aquifer).

A handout was provided.

OU2 Landfill

The TTU system is operating three days per week. A hand out was provided.

FFA Schedules

It was noted that the Site 39 schedule will need to be changed in the future to reflect the fact that the remediation will be complete in one phase rather than the three phases originally proposed.

Calendar Update

The next HTW BCT is scheduled for July 14, 2010.at 1:30 at Fort Ord.