

**SUBJECT: MR – BCT Meeting**

**June 17, 2004 9:00am**

**BRAC Conference Room**

Check ( )	Name	Organization	Phone	E-mail address
✓	Gail Youngblood	Fort Ord BRAC	831-242-7918	<a href="mailto:Gail.youngblood@monterey.army.mil">Gail.youngblood@monterey.army.mil</a>
✓	Roman Racca	DTSC	916-255-6407	<a href="mailto:Rracca@dtsc.ca.gov">Rracca@dtsc.ca.gov</a>
	Stewart Black	DTSC	916-255-3665	<a href="mailto:sblack@dtsc.ca.gov">sblack@dtsc.ca.gov</a>
	John Chesnutt	U.S. EPA	415-972-3005	<a href="mailto:Chesnutt.john@epa.gov">Chesnutt.john@epa.gov</a>
✓	Claire Trombadore	U.S. EPA	415-972-3518	<a href="mailto:Trombadore.Claire@epa.gov">Trombadore.Claire@epa.gov</a>
	David Eisen	COE	831-393-9692	<a href="mailto:David.Eisen@usace.army.mil">David.Eisen@usace.army.mil</a>
	Bruce Wilcer	Harding ESE	415-884-3168	<a href="mailto:blwilcer@mactec.com">blwilcer@mactec.com</a>
✓	Gary Griffith	Parsons ES	831-884-2309	<a href="mailto:gary.griffith@parsons.com">gary.griffith@parsons.com</a>

**SUBJECT: MR – BCT Meeting**

**June 17, 2004 9:00am**

**BRAC Conference Room**

Check ( )	Name	Organization	Phone	E-mail address
✓	Chieko Nguyen	Fort Ord BRAC	831-899-7372	<a href="mailto:Chieko.nguyen@monterey.army.mil">Chieko.nguyen@monterey.army.mil</a>
✓	Juan Koponen	COE	831-884-9925 ext. 233	<a href="mailto:Juan.Koponen@usace.army.mil">Juan.Koponen@usace.army.mil</a>
✓	Lyle Shurtleff	Fort Ord BRAC	831-242-7919	<a href="mailto:Lyle.shurtleff@monterey.army.mil">Lyle.shurtleff@monterey.army.mil</a>
	Kris Escarda	DTSC	916-255-3651	<a href="mailto:kescarda@dtsc.ca.gov">kescarda@dtsc.ca.gov</a>
✓	<i>Ed Ticken</i>	<i>MAC TEC</i>		

**Former Fort Ord  
Agency Meeting Agendas  
June 2004**

**June 17, 2004 at 1:00 p.m.**  
**HTW BCT Meeting**  
**BRAC Conference Room**

**June 17, 2004 at 9:00 a.m.**  
**MR BCT Meeting**  
**BRAC Conference Room**

**HTW BCT Meeting**  
**BRAC Conf. Room**

<b>Item</b>	<b>Action</b>	<b>Comment</b>
<b>Operable Unit Carbon Tetrachloride Plume</b>	<b>Status Update</b>	
<b>Operable Unit Carbon Tetrachloride Soil Gas</b>	<b>Status Update</b>	
<b>OU1 Groundwater Remediation</b>	<b>Status Update</b>	
<b>OU2 and 2/12 Treatment Systems</b>	<b>Status Update</b>	
<b>Site 39 Eco Risk Work</b>	<b>Status Update</b>	
<b>Operable Unit 2 Landfill Gas</b>	<b>Status Update</b>	
<b>Basewide Range Assessment</b>	<b>Status Update</b>	
<b>Range 36A Closure Activities</b>	<b>Status Update</b>	
<b>East Garrison Ranges Interim Action</b>	<b>Status Update</b>	
<b>FOST/FOSL/FOSET Issues</b>	<b>Status Update</b>	
<b>June Open House</b>	<b>Discussion</b>	
<b>Calendar</b>	<b>Update</b>	

**MR BCT Meeting**  
**BRAC Conf. Room**

<b>Item</b>	<b>Action</b>	<b>Comment</b>
<b>Action Items</b>	<b>Update</b>	
<b>Fieldwork Update</b>	<b>Update</b>	<b>Status of fieldwork variances Reports status</b>
<b>Interim Action Update</b>	<b>Update</b>	<b>R43-48 burn report status Planning for MRS-16</b>
<b>Track 0 Plug-in</b>	<b>Update</b>	<b>East Garrison Area 1 status</b>
<b>Track 1</b>	<b>Update</b>	
<b>Track 2</b>	<b>Update</b>	
<b>FFA Schedule</b>	<b>Update</b>	



MR BCT Meeting Handout  
(Summary of action items from May 5, 2004 meeting)

	<u>Action Item Description</u>	<u>Responsible Party</u>	<u>Due Date</u>	<u>Comments</u>
	<b>Ongoing Actions/Other</b>			
	Quarterly Security Program Update	Army	Quarterly	Lyle Update OE Security db on web
<b>R</b>	Document Deliverables Schedule ( <b>complete list</b> ) and list of issued reports requiring review to Agencies	Army	Monthly	Electronic copy to agencies <b>one week prior to BCT meetings.</b>
	Document submission to agencies to be sent with cover letter explaining purpose of document and review period. Document distribution.	Army and contractors		Check distribution list and ensure agency recipients are correct.
<b>*</b>	<b>Document review period</b>	<b>Army and contractors</b>	<b>Ongoing</b>	<b>Add 4 working days to overall review period to account for mailing time to agencies.</b>
	Removal Action Update and weekly meeting minutes to agencies via email	Army	Ongoing-weekly	Electronic copies to agencies
<b>R</b>	Roman Racca to provide a "trip report" on his Track 1 site walks	Roman Racca	<b>Within 2 weeks</b>	
	Review and approve previous meeting minutes	EPA DTSC	@ meetings	

**\* indicates new action item**

**"R" indicates revised action item**

**"C" and gray cells indicate completed items to be withdrawn from list next month**

MR BCT Meeting Handout  
(Summary of action items from May 5, 2004 meeting)

	<u>Action Item Description</u>	<u>Responsible Party</u>	<u>Due Date</u>	<u>Comments</u>
R	DTSC to write a letter approving East Garrison Area 1	DTSC	Feb-27 This week Late April By Next Week	
	State parks Resolution for Track 1	DTSC		DTSC and State Parks continue discussions
C	Track 0 Plug-in map of second set of parcels affected by Track 1	Army	Next BCT 3/7/04 NLT April 12, 2004	Maps for agency review. First set was provided. Second set due Apr 12
*	Forward formal correspondence documenting CARB's comments on Draft Air Monitoring After Action Report	DTSC		EPA to check is there will be comments by Friday.

\* indicates new action item

"R" indicates revised action item

"C" and gray cells indicate completed items to be withdrawn from list next month



# MMRP Fieldwork

Chronological by priority

As of 15 June 04

## Site

MRS Ranges 43-48 (490 Acres)

Start work date: 24 Oct 03

Estimated date complete: 25 Jan 05

ACTION: MMRP removal to depth

- Prescribed burn - complete
- Surface Safety Sweep - complete
- Vegetation removal (cutting/survey) on-going (**90 percent complete**)
- Sub-surface removal on-going (**31 percent complete**)

## ISSUES AND CONCERNS:

### 1) Habitat protection

a) Exclusion of high density Sand Gilia (protected annual plant) areas (approx. 90 acres) from cutting and sub-surface work from Mar to June when the plant sets seed.

b) Vegetation growth is beginning to reduce efficiency of sub-surface work. Growth will eventually constrain ability to complete a removal in Chaparral habitat

2) Anticipate 25 percent of the area will be designated Special Case Areas (high density anomalies, hardstand/interference (power lines/fences). The methodology for remediation of high density anomaly areas in protected habitat is being researched.

3) Target removal actions was initiated while vegetation cutting was on hold. **Ninety-Six percent** of identified targets have been moved to the range pads (asphalt areas) for reduction and recycle.

4) ROD process for recycle of small arms munitions is on hold.

**5) The impact of the future listing of California Tiger Salamander habitat is being assessed.**

6/17/2004

Lyle Shurtleff/DAIMBO-HOR/lyle.shurtleff@monterey.army.mil/(831) 242-7919

1

# MMRP Fieldwork continued

As of 15 June 04

Chronological by priority

Acreage is estimated

## Site

Phase III Fuel Breaks (81 acres)

Start Date: 21 Jul 03

**ACTION:** Removal to depth (36 percent complete) suspended

**Issues and Concerns:** Possible adjustment to widths and variety resulting from lessons learned from MRS Ranges 43-48 vegetation burn

# MMRP Field Work Complete

As of 15 June 04

**Site**

**Acres**

---

First Tee (10 grids)

Start Work Date: 2 Feb 03

Work Completed: 5 Mar 04

MRS 15 Eucalyptus Fire Area (400 Acres)

Start Work Date: 10 Aug 04

Work completed 27 May 04

MMRP Fieldwork Update  
 UXO/MD/RRD Summary  
 As of 15 June 04

<u>Description</u>	<u>UXO/DMM/TBD</u> <u>(Items)</u>	<u>MD</u> <u>(lbs.)</u>	<u>RRD</u> <u>(lbs.)</u>
MR Site MOCO.2	551 (UXO/DMM)	1545	12471
MR Site SEA 1-4	540 (UXO/DMM)	10154	90169
MR Site Ranges 43-48	<b>6502</b>	<b>83111</b>	<b>101822</b>

# Documents

As of 15 June 04

(next publication date)

Track 1 RI/FS

Final 10 June 04

Report Air Monitoring MRS Ranges 43-48 Vegetation Burn

Draft Final (**16 Jun 04**)

**Track 1 RI/FS**

**Final (21 Jun 04)**

**TIP MRS MOCO.2**

Draft Final (**24 Jun 04**)

**TIP MRS Seaside 1-4**

Draft (**7 Sep 04**)

Report First Tee Investigation

Draft Final (**TBD**)