

**BRAC Cleanup Team
(HTW BCT) Meeting Minutes
March 23, 2010**

Gail Youngblood, Fort Ord BRAC
Chuck Holman, AHTNA
Grant Himebaugh, RWQCB
Franklin Mark, DTSC
Bill Collins, Fort Ord BRAC (phone)
David Kelly, Shaw
Lewis Mitani, EPA
Martin Hausladen, EPA
Jen Moser, Shaw
Fred Hart, USACE
Jeff Fenton, MACTEC
Roman Racca, DTSC
Patty Velez, Cal Fish & Game (phone)

Derek, Lieberman, AHTNA
Bill Mabey, TechLaw
Ed Ticken, MACTEC
Steve Sterling, DTSC
Roy Evans, HGL
Peter Kelsall, Shaw
Melissa Broadston, Fort Ord BRAC
Rob Robinson, Fort Ord BRAC
Chris Prescott, USACE
Eric Morgan, BLM
Chieko Nozaki, Fort Ord BRAC
Judy Huang, EPA

Agenda

Community Relations	Status Update
OU1 Groundwater Remediation - HGL	Status Update
OU1 Off-Site	Status Update
OU2 and Sites 2/12 Treatment Systems	Status Update
Other Groundwater Issues	Status Update
OUCTP	Status Update
OU2 Landfill Gas	Status Update
Site 39 Remediation	Status Update
FFA Schedules	Status Update
FOST/FOSL/FOSET	Status Update
Calendar	Update

Operable Unit 1 (OU 1) Groundwater Remediation – HydroGeoLogic (HGL)

Separate minutes will be provided by HGL.

Community Relations

In a meeting with FOEJN and USEPA, the Army provided instructions to FOEJN staff on the use of the electronic Administrative Record. FOEJN requested better information signs at groundwater treatment areas, especially at the OUCTP area. The Army was requested to provide additional information on the OU1 Offsite groundwater remediation. The Army proposed the increased use of poster sessions at Community Involvement Workshops (CIW) and a reduction in the number of formal presentations based on comments received at the February Open House. The Army will provide a poster session on the OU1 Offsite remediation at the April CIW.

OU 1 Off-Site

The second rebound test is complete. No rebound in contaminant concentrations was recorded. Quarterly sampling will continue through June 2010. Selected wells will then be sampled under the Fort Ord quarterly monitoring program. A handout was provided. The OU1 Explanation of Significant Differences (ESD) was submitted to the BCT for review and comments on 3/22/10.

Operable Unit 2 (OU2) and Sites 2/12 Treatment Systems

OU2 – The system operated with an average flow of 625 gpm in February 2010.

Sites 2/12 –The system operated with an average flow of 210 gpm in February 2010.

The annual treatment system evaluation report will be submitted in late March. A handout was provided.

Other Groundwater Issues

The March sampling event started 3/22/10. The preliminary draft annual report will be submitted for internal review by the end of February. The draft version will be submitted to the BCT in May.

Operable Unit Carbon Tetrachloride Plume (OUCTP) Remedial Action

Monthly groundwater sampling will continue through March 2010 at Area 1A. In June 2010, selected Area 1A wells will be included in the Quarterly Sampling Program. The installation of process equipment at Area 1B is complete. Injection began 3/2/10 at Area 1B. Well and pipe installations are underway at Area 1C and well installation is complete at Areas 2A and Area 2B. The baseline habitat monitoring for proposed monitoring wells in the Habitat Reserve will be conducted in April 2010. A handout was provided. The Draft Remedial Action Work Plans Appendix B (Upper-180Foot Aquifer) and Appendix C (Lower 180-Foot Aquifer) is under internal review.

OU2 Landfill

The TTU system is operating three days per week. A hand out was provided. Erosion control is ongoing.

Site 39 Remediation

Discussed DTSC comments on MEC approach for excavation of HA 39/40. A revised FWV has been issued. Remediation is complete at Ranges 17, 27A, 29, 33, 36, 43, 22, 23, and 18. A total of 12,000 cubic yards have been excavated and transported to the Landfill Area E. Erosion control is ongoing. Ponds now have water and will be monitored this month. The excavation at HA-161 is complete and has been sampled. Sample results have not been received. A hand out was provided.

FFA Schedules

No changes necessary.

Calendar Update

The next HTW BCT is scheduled for April 14, 2010 at 1:30 PM in the BRAC Conference Room, Fort Ord