

**BRAC Cleanup Team  
(HTW BCT) Meeting Minutes  
April 14, 2010**

Gail Youngblood, Fort Ord BRAC  
David Eisen, USACE  
Grant Himebaugh, RWQCB  
Franklin Mark, DTSC  
Bill Collins, Fort Ord BRAC  
David Kelly, Shaw  
Lewis Mitani, EPA  
Martin Hausladen, EPA  
Jen Moser, Shaw  
Fred Hart, USACE  
Jeff Fenton, MACTEC (phone)

Derek, Lieberman, Ahtna  
Bill Mabey, TechLaw  
Ed Ticken, MACTEC  
Steve Sterling, DTSC (phone)  
Roy Evans, HGL (phone)  
Peter Kelsall, Shaw  
Melissa Broadston, Fort Ord BRAC  
Rob Robinson, Fort Ord BRAC  
Marc Edwards, USACE  
Roman Racca, DTSC  
Chris Goddard, USACE

**Agenda**

Community Involvement	Status Update
OU1 Groundwater Remediation - HGL	Status Update
OU1 Off-Site	Status Update
OU2 and Sites 2/12 Treatment Systems	Status Update
Other Groundwater Issues	Status Update
OUCTP	Status Update
OU2 Landfill Gas	Status Update
Site 39 Remediation	Status Update
FFA Schedules	Status Update
Calendar	Update

**Operable Unit 1 (OU 1) Groundwater Remediation – HydroGeoLogic (HGL)**

Separate minutes will be provided by HGL.

**Community Relations**

The Army is preparing responses to four letters from the Fort Ord Community Advisory Group regarding pesticides, the Operable Unit Carbon Tetrachloride Plume Remedial Action Completion Report, Historical Area 161, and the Offsite portion of the Operable Unit 1 plume. The Army is also preparing a response to the Fort Ord Environmental Justice Network comments on Historical Area 161. A handout of additional actions and activities was provided.

**OU 1 Off-Site**

The second rebound test is complete. The March quarterly sampling was completed March 22, 2010. Quarterly sampling will continue through June 2010. A carbon change will be completed to remove the spent carbon and parts of the treatment system will be removed from the site. In September 2010, selected OU1 offsite wells will be included in the Quarterly Sampling Program. A handout was provided. The OU1 Explanation of Significant Differences (ESD) was submitted to the BCT for review and comments on 3/22/10. Comments are due April 21, 2010.

### **Operable Unit 2 (OU2) and Sites 2/12 Treatment Systems**

OU2 – The system operated with an average flow of 579 gpm in March 2010.

Sites 2/12 –The system operated with an average flow of 225 gpm in March 2010.

The draft annual report was submitted March 22, 2010. Comments are due May 21, 2010.

A handout was provided.

### **Other Groundwater Issues**

The March sampling is complete. There were no access problems. The preliminary draft annual report was submitted for internal review March 22, 2010. Comments are due April 21, 2010.

The draft version will be submitted to the BCT in May.

### **Operable Unit Carbon Tetrachloride Plume (OUCTP) Remedial Action**

Monthly groundwater sampling was completed in March 2010 at Area 1A. In June 2010, selected Area 1A wells will be included in the Quarterly Sampling Program. Injection began March 2, 2010 at Area 1B. Well and pipe installations are underway at Area 1C. A new formula of substrate, which has proven to enhance reductive dechlorination better than the current formula, will be used at Area C. System construction continues at Areas 2A and Area 2B. The baseline habitat monitoring for proposed monitoring wells in the FONR South Reserve will be conducted in April 2010. A handout was provided. The Draft Remedial Action Work Plans Appendix B (Upper-180Foot Aquifer) and Appendix C (Lower 180-Foot Aquifer) were issued March 15, 2010. Comments are due May 20, 2010.

### **OU2 Landfill**

The TTU system was shut down for approximately two weeks due to low methane concentrations. The system will begin operating three days per week later this week. A handout was provided.

### **Site 39 Remediation**

The Army received conditional approval for the field work variance for Ranges 39/40. Pond monitoring is ongoing. Remediation is complete at Ranges 17, 18, 22, 23, 27, 27A, 29, 33, 36, and 43. A total of 12,000 cubic yards have been excavated and transported to the Landfill Area E. Erosion control is ongoing. The BCT has approved the revised Technical Memorandum for HA 27. The draft technical memorandum for HA 22 was submitted via email April 12, 2010. A handout was provided.

### **FFA Schedules**

No changes necessary.

### **Calendar Update**

The next HTW BCT is scheduled for May 12, 2010 at 1:30 PM, BRAC Conference Room.