

BRAC Cleanup Team
Munitions Response (MR) BCT Meeting Minutes (DRAFT)
June 9, 2005
BRAC Conf. Room/conference call

Attendees:

Gail Youngblood, Fort Ord BRAC	Roman Racca, DTSC
David Eisen, USACE	Derek Lieberman, Fort Ord BRAC
Bruce Wilcer, MACTEC	Claire Trombadore, USEPA by phone
Gary Griffith, Parsons	Ed Ticken, MACTEC
Chieko Nguyen, Fort Ord BRAC	Evelyn Rudek, Parsons (phone)
Lyle Shurtleff, Fort Ord BRAC	Beth Flynn, MACTEC

Agenda Items:

<u>Item</u>	<u>Action</u>	<u>Comment</u>
Fieldwork Update	Update	by Lyle Shurtleff
Fieldwork Variance	Update	by Gary Griffith
Security Program	Quarterly Update	by Lyle Shurtleff
Track 0 Plug-in Program	Update	Report by Dave Eisen
Track 1 Plug-in Program	Status Report	by Dave Eisen
Track 2 RI/FS report	Discussion	by Bruce Wilcer
FFA Schedule	Update	by Chieko Nguyen
Property Transfer	Update	by Derek Lieberman
Proposed ESCA	Update	By David Eisen
Action Items	Update	by Chieko Nguyen

Fieldwork Update: An update of current fieldwork was provided.

Discussion:

- The progress of MRS-Ranges 43-48 removal was presented.
- Work was described as restarted at the Range 45 sifting after a 21 day delay modifications to equipment resulting from the discovery of an 81mm HE mortar projectile in the sifting area.
- The Phase III fuel breaks project was discussed. A map to be provided to the agencies.

Fieldwork Variances: **None**

Site Security Program: A description of MEC incidents and trespass within the 2nd quarter of CY 2005 was provided. Recent and planned site security operations were discussed. A possible response to the April 21 incident involving a missing 2.36 inch rocket (later recovered within the impact area) was described as pending the results of a physical security review by the POM Police Department.

Track 0 Plug-In Approval Memorandum for Group B Parcels: The Army received EPA concurrence and waiting for DTSC concurrence letter.

Track 0 Plug-In Approval Memorandum for Group C Parcels: EPA and DTSC requested that Army add a column in the memo to reflect planned reuse. DTSC expressed concern for a difference between the text and figure of the memo reference the disposition of some MEC items. Army will resolve the text and figure disposition descriptions in the next draft. Army

provided that the USACE Ordnance Safety Specialist will observe the immediate area surrounding location of any subsequent MEC incidental items. DTSC requested the Army conduct an informal walkabout in parcel E8a.1.1.2 to provide additional information to support Track 0.

Track 1 Plug-in Approval Memorandum: The Approval Memorandum for MRS-6 Expansion Area was described as in the 30-day public review period to close on June 9. EPA and DTSC indicated they will not have any comment on this document.

Information concerning MRS-2 was discussed. MRS-2 was included in Track 1 OE RI/FS report but was not included in the Track 1 ROD due to one remaining concern regarding the story of alleged burial of CAIS kits. The Army plans to document more recent soil disturbance activities in the area as well as research the story further, and prepare a Track 1 plug-in approval memorandum for this site.

Track 2 RI/FS Report: DTSC requested a construction support plan for Parker Flats parcels. Army will provide a preliminary response to EPA and DTSC comments to Draft Track 2 RI/FS prior to comment resolution meeting to be scheduled.

OU-Habitat RI/FS: no discussion

FAA Schedule: EPA requested a 90-day deliverables list to be provided at a MR BCT in the future.

Proposed Environmental Services Cooperative Agreement (ESCA): The next ESCA meeting is scheduled for July 12-13. EPA and DTSC representatives will be present during the meeting for information sharing.

Property Transfer Update:

EPA requested that Army provide landfill gas assessment for parcels adjacent to the OU2 Landfills. EPA requested Army list of parcels for FOST 8 to ensure parcels were correctly listed in EPA's concurrence letter.

Action Items list was reviewed.

vls